

Heathside and Lethbridge  
Decant Timescales – January 2014

	Phase	Blocks	Estimated moving dates	Moving to
Past Phases	1	Braid, Glennie, Robertson	Residents re-housed	These tenants had a 'request to return' and some have moved into Phases 1 and 2.
	2	1-28 Lethbridge Close		
	3	Vardon House Doleman House Holcroft House 29-56 Lethbridge Close Lendale Court	Residents now re-housed.	Blocks Aa,B,C, Da (Phase 1)  Block G (Phase 2)
Current Phase	4A	Ferguson House Travis House	Between 2012 and 2014	Phase 1 and 2 and off estate. Most tenants now re-housed.
	4B	Melville House	Between 2014-2015	Block A (Phase 3) and off estate.
Proposed Dates	5	Lethbridge Close:  57-106 107-134 135-162 163-190	Between 2015 and 2017 with visits to start in 2014.	Block E (Phase 3) Block F (Phase 4A)  Block D (Phase 4B)  and off estate
We will continue to try to bring this Phase forward	6	Lethbridge Close:  191- 218 219 – 242	Between 2019 and 2020	Block H (Phase 5) and off estate

Please note that these dates may change in line with the overall programme. This is because we want to offer most tenants the option of moving directly into new build homes as they are built.