

Scheme Name	Ward	Council Homes	Sale	Total	Status	Target Planning Submission	Target Planning Decision	Target Start on Site	Target Completion
Current Approved Programme									
Mercator Road (New Build)	Lewisham Central	6	0	6	Complete				
Slaithwaite Community Room (conversion)	Lewisham Central	1	0	1	Complete				
Ashmead Road (disposal)	Brockley	0	1	1	Complete				
Angus Street (conversion)	New Cross	1	0	1	Complete				
Forman House (conversion)	Telegraph Hill	2	0	2	Complete				
Marischal Road (low cost home ownership)	Lewisham Central	0	26	26	Complete				
Dacre Park South (new build)	Blackheath	25	0	25	On-Site				Jul-17
Longfield Crescent (new build)	Forest Hill	27	0	27	On-Site				Aug-17
Hazelhurst Court (extra care)	Bellingham	60	0	60	On-Site				Jul-17
Wood Vale (new build)	Forest Hill	9	8	17	On-Site				Jun-17
Honor Oak Housing Office (conversion)	Telegraph Hill	5	0	5	On-Site				Jun-17
Dacre Park North (new build)	Blackheath	0	5	5	On-Site				Jul-17
Campshill Road (Extra Care)	Lewisham Central	34	25	59	Planning consented, awaiting start			May-17	Nov-18
Forster House	Whitefoot	22	0	22	Planning consented, awaiting start			Apr-17	Aug-18
Woodbank	Whitefoot	4	0	4	Planning consented, awaiting start			Jun-17	Jun-18
Rawlinson House (conversion)	Lewisham Central	1	0	1	Planning submitted, awaiting decision		Mar-17	Jun-17	Nov-17
Hawke Tower (conversion)	New Cross	1	0	1	Planning submitted, awaiting decision		Mar-17	Jun-17	Nov-17
Pepys Housing Office (conversion)	Evelyn	5	0	5	Approved final scheme, awaiting planning application	Feb-17	May-17	Jun-17	Oct-17
Kenton Court (new build)	Bellingham	26	0	26	Approved final scheme, awaiting planning application	Mar-17	Jun-17	Oct-17	Dec-18
Silverdale Hall (new build) [community centre]	Sydenham	10	0	10	Approved final scheme, awaiting planning application	Mar-17	Jun-17	Oct-17	Dec-18
Grace Path (new build)	Sydenham	0	6	6	Approved final scheme, awaiting planning application	Mar-17	Jun-17	Oct-17	Dec-18
Church Grove Self-Build	Lewisham Central	5	26	31	Approved final scheme, awaiting planning application	Mar-17	Jun-17	Jan-18	Jan-21
Forest Estate	Forest Hill	20	0	20	Design development and resident consultation	Apr-17	Jul-17	Nov-17	Mar-19
Milton Court Road (new build)	New Cross	11	0	11	Design development and resident consultation	Apr-17	Jul-17	Nov-17	Oct-19
High Level Drive	Sydenham	26	0	26	Design development and resident consultation	Apr-17	Jul-17	Nov-17	Mar-19
Bampton Estate Site 4 (new build)	Perry Vale	60	0	60	Design development and resident consultation	Jul-17	Jul-17	Jan-18	Sep-19
Somerville Estate (new build) [community centre]	Telegraph Hill	40	0	40	Design development and resident consultation	Jul-17	Oct-17	Jan-18	Apr-19
Crofton Park (new build)	Crofton Park	2	0	2	Design development and resident consultation	Apr-17	Jul-17	Nov-17	Mar-19
Marnock Road (new build)	Crofton Park	6	0	6	Design development and resident consultation	Mar-17	Jun-17	Nov-17	Mar-19
Embleton Road sites	Ladywell	5	3	8	Design development and resident consultation	Jun-17	Sep-17	Jan-18	Jul-19
Allison Close (New Build)	Blackheath	0	6	6	Design development and resident consultation	Jul-17	Sep-17	Jan-18	Jan-19
Endwell Road (new build)	Telegraph Hill	11	0	11	Design development and resident consultation	May-17	Aug-17	Nov-17	Mar-19
Mayfield Hostel	Lee Green	70	0	70	Early Design Stage	Aug-17	Nov-17	Jan-18	Jul-18
Home Park Office	Bellingham	16	0	16	Early Design Stage	Aug-17	Nov-17	Jan-18	Jul-18
Total		511	106	617					

Scheme Name	Ward	Council Homes	Sale	Total	Status	Target Planning Submission	Target Planning Decision	Target Start on Site	Target Completion
Future Potential Programme									
Stansted Road	Forest Hill	5	0	5	Early Design Stage	Apr-17	Jul-17	Nov-17	Nov-18
Brasted Close	Sydenham	0	15	15	Early Design Stage	Apr-17	Jul-17	Nov-17	Apr-19
Total		5	15	20					
Grand Total (Current Approved + Future Potential Programme)		516	121	637					