

Project	Ward	Number of New Council Homes	Number of Council Home Residents	Next decision/stage	Target Planning Dates		Target Start on Site	Target Completion Dates
					Submission	Approval		
Completed schemes								
Mercator Road	Lewisham Central	6	28	Complete				
Slaithwaite Community Room	Lewisham Central	1	2	Complete				
Forman House	Telegraph Hill	2	6	Complete				
Angus Street	New Cross	1	5	Complete				
Dacre Park South - Phase 1	Blackheath	7	22	Complete				
PLACE/Ladywell	Ladywell	0	0	Complete				
Hamilton Lodge	Forest Hill	0	0	Complete				
Hazelhurst Court	Downham	60	120	Complete				
Wood Vale	Forest Hill	9	36	Complete				
Honor Oak Housing Office	Telegraph Hill	5	20	Complete				
SUBTOTAL		91	239					
Schemes on site								
Dacre Park South - Phase 2	Blackheath	18	73	On site				Jul-18
Forster House (Nuthatch House)	Whitefoot	24	74	On site				Feb-19
Woodbank	Whitefoot	4	18	On site				Mar-19
Longfield Crescent	Forest Hill	27	109	On site				Sep-18
Dacre Park North	Blackheath	5	20	On site				Mar-19
Campshill Road	Lewisham Central	34	68	On site				Feb-19
<i>On-site subtotal</i>		112	362					
CUMULATIVE SUBTOTAL		203	601					
Schemes awaiting start on site								
Rawlinson House	Lewisham Central	1	2	Tenders to be issued			Sep-18	Jun-19
Kenton Court	Bellingham	25	96	Tenders to be issued			Dec-18	Dec-19
Hawke Tower	New Cross	1	2	Tenders to be issued			Sep-18	Jun-19
Somerville Estate Phase 1	Telegraph Hill	23	101	Tenders to be issued			Dec-18	Jun-20
Marnock Road	Crofton Park	6	30	Tenders to be issued			Sep-18	Dec-19
Pepys Housing Office	Evelyn	5	25	Tenders to be issued			Sep-18	Jun-19
Endwell Road	Telegraph Hill	9	37	Tenders to be issued			Sep-18	Dec-19
Grace Path	Sydenham	5	25	Tenders to be issued			Dec-18	Jun-19
Stanstead Road	Perry Vale	4	8	Tenders to be issued			Dec-18	Dec-19
Algernon Road	Ladywell	4	20	Tenders to be issued			Dec-18	Jun-20
Church Grove	Lewisham Central	5	26	Tenders to be issued			Dec-18	Dec-19
Mayfield	Lee	50	226	Tenders to be issued			Dec-18	Dec-19
Silverdale Hall	Sydenham	6	27	Tenders to be issued			Dec-18	Jun-19
Forest Estate	Forest Hill	17	71	Tenders to be issued			Dec-18	Jun-20
Home Park	Bellingham	31	115	Tenders to be issued			Dec-18	Dec-19
<i>Awaiting start subtotal</i>		192	625					
CUMULATIVE SUBTOTAL		395	1226					
Schemes awaiting planning consent								
Edward Street	New Cross	34	158	Planning decision		Jul-18	Dec-18	Dec-19
Brasted Close	Sydenham	0	0	Planning decision		Jul-18	Dec-18	Dec-19
Bampton Estate	Perry Vale	50	100	Planning decision		Jul-18	Mar-19	Jun-20
Hillcrest Estate (High Level Drive)	Sydenham	22	108	Planning decision		Jul-18	Dec-18	Jun-20
<i>Awaiting planning subtotal</i>		106	366					
GRAND TOTAL		501	1592					